

C-03 System Flushing, Cleaning & Leak Test

1. Purpose

Record of the system flushing, cleaning & leak test for one tag or subsystem. Complete every step; a failed step is raised as a punch item before the sheet is signed.

2. Sign-off

Completed by the contractor, verified by the completions engineer and, where the form requires it, signed by a second person.

Step	Check	Acceptance	Result
1	Temporary strainers installed	Installed	
2	Flushing velocity achieved	> 3	
3	Cleanliness sample accepted	Accepted	
4	Strainers removed and logged	Removed	
5	Service leak test at operating pressure	No leaks	
6	Nitrogen purge / oxygen content	< 0.5	