

D-01 Functional Test - Dynamic Commissioning

ITR-FORM-D-01 Rev A 2026-03-02

Page 1

1. Purpose

Record of the functional test - dynamic commissioning for one tag or subsystem. Complete every step; a failed step is raised as a punch item before the sheet is signed.

2. Sign-off

Completed by the contractor, verified by the completions engineer and, where the form requires it, signed by a second person.

Step	Check	Acceptance	Result
1	Pre-startup safety review closed out	Closed	
2	Operating procedure available and signed	Available	
3	Equipment started and stabilised	Stable	
4	Design flow rate achieved	> 95	
5	Control loops in automatic and tuned	In auto	
6	Shutdown and restart demonstrated	Demonstrated	
7	Performance test data recorded	Recorded	
8	Operations training completed	Complete	