

B-21 Rotating Equipment Installation & Alignment

ITR-FORM-B-21 Rev A 2026-03-02

Page 1

1. Purpose

Record of the rotating equipment installation & alignment for one tag or subsystem. Complete every step; a failed step is raised as a punch item before the sheet is signed.

2. Sign-off

Completed by the contractor, verified by the completions engineer and, where the form requires it, signed by a second person.

Step	Check	Acceptance	Result
1	Foundation, grout and anchor bolts accepted	Accepted	
2	Baseplate level within tolerance	0.002 in/ft	
3	Coupling alignment - angular	< 5	
4	Coupling alignment - parallel	< 5	
5	Soft foot check complete	< 2 mils	
6	Lubrication system filled with correct grade	Per MFR	
7	Shaft rotates freely by hand	Free	
8	Guards, drains and vents fitted	Fitted	
9	Mechanical seal / packing installed	Installed	