

B-11 Piping Installation & Visual Inspection

ITR-FORM-B-11 Rev A 2026-03-02

Page 1

1. Purpose

Record of the piping installation & visual inspection for one tag or subsystem. Complete every step; a failed step is raised as a punch item before the sheet is signed.

2. Sign-off

Completed by the contractor, verified by the completions engineer and, where the form requires it, signed by a second person.

Step	Check	Acceptance	Result
1	Installation per approved isometric / P&ID	As built	
2	Material and spec verified (spool tags)	Correct	
3	Weld map complete, NDE reports attached	Accepted	
4	Bolt torque record complete	Per procedure	
5	Supports, guides and spring hangers set	Installed	
6	Slope, drainage and vents checked	Correct	
7	Line cleanliness / flushing complete	Clean	
8	Design pressure	Per line list	