

B-12 Pressure Test - Hydrostatic / Pneumatic

ITR-FORM-B-12 Rev A 2026-03-02

Page 1

1. Purpose

Record of the pressure test - hydrostatic / pneumatic for one tag or subsystem. Complete every step; a failed step is raised as a punch item before the sheet is signed.

2. Sign-off

Completed by the contractor, verified by the completions engineer and, where the form requires it, signed by a second person.

Step	Check	Acceptance	Result
1	Test package approved and boundaries isolated	Approved	
2	Calibrated gauges installed (certs attached)	In date	
3	Test medium	Water / Nitrogen	
4	Test pressure achieved	1.5 x design	
5	Hold duration	>= 60	
6	Ambient temperature	> 40	
7	No leakage or pressure drop observed	Zero drop	
8	Depressurised, drained and dried	Complete	
9	Restoration of temporary items	Removed	