

B-31 Cable Installation & Continuity Test

ITR-FORM-B-31 Rev A 2026-03-02

1. Purpose

Record of the cable installation & continuity test for one tag or subsystem. Complete every step; a failed step is raised as a punch item before the sheet is signed.

2. Sign-off

Completed by the contractor, verified by the completions engineer and, where the form requires it, signed by a second person.

Step	Check	Acceptance	Result
1	Cable schedule and route verified	Correct	
2	Glanding and termination per drawing	Correct	
3	Continuity confirmed core to core	Continuous	
4	Insulation resistance at 500V DC	> 100	
5	Cable tags and ferrules fitted	Fitted	
6	Segregation and separation maintained	Compliant	