

C-02 Motor Solo Run / Uncoupled Run

ITR-FORM-C-02 Rev A 2026-03-02

Page 1

1. Purpose

Record of the motor solo run / uncoupled run for one tag or subsystem. Complete every step; a failed step is raised as a punch item before the sheet is signed.

2. Sign-off

Completed by the contractor, verified by the completions engineer and, where the form requires it, signed by a second person.

| Step | Check                            | Acceptance     | Result |
|------|----------------------------------|----------------|--------|
| 1    | Lockout removed, permit in place | Issued         |        |
| 2    | Rotation direction confirmed     | Correct        |        |
| 3    | No-load current phase A          | < FLA          |        |
| 4    | Vibration - drive end            | < 0.15         |        |
| 5    | Bearing temperature after 30 min | < 180          |        |
| 6    | Protection settings verified     | Per relay list |        |
| 7    | Two hour solo run completed      | Complete       |        |